



# SARVASHRI CONSTRUCTIONS

Date: May 03, 2021

To,  
The Director,  
Kidwai Hospital,  
Bangalore.

Sub: Issue of work done Completion Certificate.

Respected sir,

With Reference to the above subject, we have completed the work instructed by the architect and work order received <sup>from</sup> SDME for 3<sup>rd</sup> floor of manjunatheshwara Block and 1<sup>st</sup> floor of main block and it's been successfully completed and satisfied by Mr. Gopal & Mr. Mohan Kumar. We request you to kindly issue the work done certificate for further process.

Thanking you,

Yours faithfully,

FOR SARVASHRI CONSTRUCTIONS

(S.H. SIDDAPPA)  
MANAGING PARTNER.

AEE

**Additional Works executed other than work order & instructions given by the director:**

**1. Manjushree Ward:**

- a. Staff toilet dismantling. Debris shifting outside of the campus.
- b. Removing and redoing of wash basin, EWC, water line & sanitary line.
- c. Removing existing flooring and redo the same using white new tiles.

**2. Staff toilet soukya ward between karunya ward:**

**Gents' toilet:**

- a. Dismantling and shifting partition wall.
- b. Providing and fixing water supply line for urinal.
- c. Providing and fixing hindware urinal with plumbing fixtures jaguar items.
- d. Replacing hindware white color wash basin and plumbing fixtures jaguar items.
- e. Providing and fixing mirror above the wash basin (2'x2'6").
- f. Providing applying painting ceiling and wall.

**Ladies' toilet:**

- a. Dismantling and shifting partition wall.
- b. Providing and fixing hindware IWC & EWC with flush tank along with jaguar plumbing fixture item.
- c. Electrical work, like switches, tubelight fixing (NEW).
- d. Providing and applying painting for ceiling.

**3. Skylight:**

- a. Existing corrugated sheet was removed. Above the middle staircase (east side).
- b. Providing and fixing 12mm plain toughened glass, replace the corrugated sheets removed.
- c. Water proof with chemical, cement and concrete packing was done and plastering all-round of toughened glass.
- d. Water proofing applying on wall and above the glass all-round.

**4. Aluminum window work:**

- a. Removal of old MS window frame replace with new aluminum frame and shutter above the midlanding of the staircase.

**5. Surgical OPD waterline in patient toilet:**

- a. Open type water supply pipeline along with plumbing fixtures in patient gents and lady's toilet.

**6. Director PA office:**

- a. Providing and applying chemical grouting east and north wall.



**7. Manjunatheshwara block, 3rd floor, south side main entrance door:**

- a. Removal of existing MS collapse gate.
- b. Providing and fixing plywood with glass along with sky blue color lamination sheet.

**8. Room no. 81 (nurses dressing room in Manjunatheshwara block)**

- a. Remove and providing of existing wash basin.
- b. Providing and fixing wash basin, IWC & EWC along with jaguar plumbing fixture item.
- c. Providing and fixing all partition wall. Above that fixing of glass up to ceiling with sliding door.
- d. Providing and fixing of ventilator with pinhead glass louvers.



**PROJECT: SCOPE OF WORK KIDWAI HOSPITAL SRI MANJUNATHA BLOCK 2<sup>ND</sup> FLOOR**

**1) PAINTING WORKS:**

- a) Providing and applying painting for ceiling.
- b) Providing and applying internal wall painting.
- c) Providing and applying enamel painting at tank bottom in terrace.

**2) FALSE CEILING WORK:**

- a) Removing of existing false ceiling. *- Room no. 58, #Kazunya wasa.*
- b) Providing and fixing gypsum board false ceiling including necessary channels, etc.

**3) CIVIL WORKS:**

- a) Repair work and additional small works in second floor.
- b) Terrace repair works.
- c) Repair of Aluminium doors and windows and miscellaneous works in second floor.

**4) TILE WORKS:**

- a) Counter granite in toilets
- b) Granite including labor cost.
- c) Using Aralded, silicon and adhesives, etc.
- d) Providing and laying flooring in toilet.

**5) WINDOW CILLS:**

- a) Providing Nosing and fixing.
- b) Acid wash in all toilets.

**6) PLUMBING AND SANITARY WORKS:**

- a) Hindware orissa pan fixing with P'trap and necessary concrete and removing old closet and concrete chipping work.
- b) Hindware floor mounting commode with flush tank and seat cover fixing with necessary cement and washer and removing old commode etc.
- c) Bib cock fixing with jaguar continental
- d) Connection pipe
- e) Pillar cock jaguar continental.
- f) Waste pipe.
- g) Waste coupling
- h) Hindware wash basin
  - i) Hand washing area plumbing work are as follows:
  - ii) Groove cutting laying and joints following CPVC pipe with necessary cuts, special like tees, elbows, reducers, etc.
  - iii) Long body bibcock with jaguar continental.
  - iv) Nahani trap fixing with necessary PVC pipe and concrete removing old traps and concrete chipping.

**7) HEALTH FAUCET JAGUAR**

**8) ANGLE STOP COCK JAGUAR – 3057**

**9) 2 IN 1 BIB COCK JAGUAR CONTINENTAL**

**10) GRATING**

**11) PVC HINDWARE FLUSH TANK**

**12) DEBRIS SHIFTING**

**13) EXTERNAL SANITARY WORKS:**



- a) Supplying and laying joining following PVC pipe with necessary cuts, special like – tees, bands, Y's shoes, door bends, door tees, etc.
- b) 2½" PVC pipe
- c) 4" PVC pipe
- d) 6" PVC pipe
- e) MS brackets for PVC pipes with boundary nails, necessary U bolts, wood washers, complete.

**14) SCAFFOLDING CHARGES EXTRA**

---



MAIN BLOCK  
PROJECT: SCOPE OF WORK KIDWAI HOSPITAL SRI MANJUNATHA BLOCK 1<sup>ST</sup> FLOOR

Jan 07/5/21

1. TILEWORK:

- a. Providing and fixing 20mm steel gray granite for corridor with nosing.
- b. Providing and fixing tiles for ~~rest~~ wall and floor. in corridor
- c. Dismantling existing bathroom flooring and wall. ~~Sub~~
- d. Debris shifting extra ~~Spur~~

